

# Agenda Request Form

Cherokee County School District

Meeting Date
February 14, 2019

Agenda Item Number
F-1

Title
Monthly Update on Capital Outlay Projects
Requested Action
School Board Consideration of Superintendent's Recommendation for Approval of Update on Capital Outlay Projects
Summary Explanation and Background
See the attached report from the Chief Support Services Officer regarding the status of the current Capital Outlay Projects.
Major System Priority
Increasing Accountability
Financial Impact
N/A
Exhibits: (List)
See Attachment

Board Action
<i>(For Official School Board Records Only)</i>

Source of Additional Information						
<table style="width: 100%; border: none;"> <tr> <td style="border: none;">William J. Sebring</td> <td style="border: none; text-align: right;">770.479.1871</td> </tr> <tr> <td style="border: none;">Phil Parrott</td> <td style="border: none; text-align: right;">770.479.1871</td> </tr> <tr> <td style="border: none;">Steve Werner</td> <td style="border: none; text-align: right;">770.479.1871</td> </tr> </table>	William J. Sebring	770.479.1871	Phil Parrott	770.479.1871	Steve Werner	770.479.1871
William J. Sebring	770.479.1871					
Phil Parrott	770.479.1871					
Steve Werner	770.479.1871					

**OFFICE OF THE SUPERINTENDENT OF SCHOOLS**

Approved in Open Board Meeting on: \_\_\_\_\_  
(Date)

By: \_\_\_\_\_  
(School Board Chairman)



**DATE:** 5 February 2019  
**TO:** Dr. Brian V. Hightower  
Superintendent of Schools  
**FROM:** William J. Sebring  
Chief Support Services Officer  
**SUBJECT:** Construction Status Reports

---

Facility Construction staff has reviewed the architect's monthly status report on the current construction projects. A progress summary of each project is shown below:

**Mill Creek Middle School Classroom Addition**

- Structural steel and metal roof decking are near completion.
- Overhead plumbing/electrical/HVAC rough-ins continue on the lower level.
- Lower level concrete masonry unit wall construction nearing completion.
- Concrete masonry unit wall construction continues on the upper level.
- Overhead plumbing and electrical rough-ins are underway on the upper level.
- This project is scheduled for completion August 2020.

WJS:dm

  
\_\_\_\_\_ WJS



**Womack Lewis & Smith Inc**

*Mill Creek Middle School*

Print #190202120

Date: 02/02/19

Lat/Lon: 34.117435 -84.477930

Order No. 65859



**Aerial Photography, Inc.** 954-568-0484