

Agenda Request Form

Cherokee County School District

Meeting Date
July 18, 2019

Agenda Item Number
F-1

Title
Monthly Update on Capital Outlay Projects
Requested Action
School Board Consideration of Superintendent's Recommendation for Approval of the Monthly Update on Capital Outlay Projects
Summary Explanation and Background
See the attached report from the Chief Support Services Officer regarding the status of the current Capital Outlay Projects.
Major System Priority
Increasing Accountability
Financial Impact
N/A
Exhibits: (List)
See Attachment

Board Action
<i>(For Official School Board Records Only)</i>

Source of Additional Information				
<table style="width: 100%; border: none;"> <tr> <td style="border: none;">William J. Sebring</td> <td style="border: none; text-align: right;">770.479.1871</td> </tr> <tr> <td style="border: none;">Steve Werner</td> <td style="border: none; text-align: right;">770.479.1871</td> </tr> </table>	William J. Sebring	770.479.1871	Steve Werner	770.479.1871
William J. Sebring	770.479.1871			
Steve Werner	770.479.1871			

OFFICE OF THE SUPERINTENDENT OF SCHOOLS

Approved in Open Board Meeting on: _____
(Date)

By: _____
(School Board Chairman)




DATE: 9 July 2019
TO: Dr. Brian V. Hightower
Superintendent of Schools
FROM: William J. Sebring
Chief Support Services Officer
SUBJECT: Construction Status Reports


Capital Improvements staff has reviewed the architect's monthly status report on the current construction projects. A summary of the progress for each project is shown below:

Mill Creek Middle School Classroom Addition

- Installation of mechanical/electrical/plumbing systems on the mechanical mezzanine are progressing.
- Rain leader connections are underway.
- Sidewalk construction is underway.
- Hot and chilled water loop pumps have been replaced.
- Demolition/construction continues in the existing computer lab(s) and in the connecting corridors between the existing/new classroom wing.
- Painting activities continue.
- Ceiling grid installation is underway on the lower level.
- This project is scheduled for completion August 2020.

WJS:dm


_____ WJS



Womack Lewis & Smith Inc


Mill Creek Middle School

Print #190628082

Date: 06/28/19

Lat/Lon: 34.117435 -84.477930

Order No. 65859

 Aerial Photography, Inc. 954-568-0484



Family & Consumer Science



Global Learning