



Agenda Request Form

Meeting Date	Agenda Item Number
May 21, 2020	F-2

Title
Monthly Update on Capital Outlay Projects
Requested Action
School Board Consideration of Superintendent's Recommendation for Approval of the Monthly Update on Capital Outlay Projects
Summary Explanation and Background
See the attached report from the Chief Support Services Officer regarding the status of the current Capital Outlay Projects.
Priority Area
Organizational and Operational Effectiveness
Financial Impact
N/A
Exhibits: (List)
See Attachment
Source of Additional Information
William J. Sebring 770.479.1871 Steve Werner 770.479.1871

DATE: 12 May 2020

TO: Dr. Brian V. Hightower
Superintendent of Schools

FROM: William J. Sebring
Chief Support Services Officer

SUBJECT: Construction Status Reports

Capital Improvements staff has reviewed the architect's monthly status report on the current construction projects. A summary of the progress for each project is shown below:

Creekview HS Agri-Science Lab

- Stormwater drainage structures are installed.
- Building slab has been poured.
- CMU wall construction currently in progress.
- Electrical rough ins are underway.
- Metal building structure is scheduled to be delivered later this month.
- This project is scheduled for completion December 2020.

Mill Creek MS Classroom Addition

- Contractor work is complete for this phase. Final construction phase (healthcare science lab) will be performed over the summer break.
- Data cabling continues.
- All classroom and administrative furniture have been assembled and installed.
- Relocation of teaching materials from the existing campus have begun.
- Interactive panel installation is progressing.
- Distribution of received furniture and equipment is in progress.
- This project is scheduled for completion August 2020.

Sequoyah HS Healthcare Science Lab

- Demolition is complete.
- Plumbing, electrical and block walls are being installed.
- Cabinetry and finish work are scheduled for later this month.
- This project is scheduled for completion August 2020.

Woodstock MS Classroom Addition

- Erosion Control measures are in place.
- Site demolition and rough grading are progressing.
- This project is scheduled for completion August 2021.

Woodstock HS Auxiliary Gym

- Erosion control measures are in place.
- Site demolition and rough grading are in progress.
- This project is scheduled for completion August 2021.



WJS

WJS/SW:mm
Attachments

Creekview High School Agri-Science Lab



Aerial View

Sequoyah High School Healthcare Science Lab



Interior View

Woodstock High School Auxiliary Gym



Aerial View

Woodstock Middle School Classroom Addition



Aerial View



Exterior View