

# Agenda Request Form

Cherokee County School District

Meeting Date
September 13, 2018

Agenda Item Number
F-2

Title
Monthly Update on Capital Outlay Projects
Requested Action
School Board Consideration of Superintendent's Recommendation for Approval of Update on Capital Outlay Projects
Summary Explanation and Background
See the attached report from the Chief Support Services Officer regarding the status of the current Capital Outlay Projects.
Major System Priority
Increasing Accountability
Financial Impact
N/A
Exhibits: (List)
See Attachment

Board Action
<i>(For Official School Board Records Only)</i>

Source of Additional Information						
<table style="width: 100%; border: none;"> <tr> <td style="border: none;">William J. Sebring</td> <td style="border: none; text-align: right;">770.479.1871</td> </tr> <tr> <td style="border: none;">Phil Parrott</td> <td style="border: none; text-align: right;">770.479.1871</td> </tr> <tr> <td style="border: none;">Steve Werner</td> <td style="border: none; text-align: right;">770.479.1871</td> </tr> </table>	William J. Sebring	770.479.1871	Phil Parrott	770.479.1871	Steve Werner	770.479.1871
William J. Sebring	770.479.1871					
Phil Parrott	770.479.1871					
Steve Werner	770.479.1871					

**OFFICE OF THE SUPERINTENDENT OF SCHOOLS**

Approved in Open Board Meeting on: \_\_\_\_\_  
(Date)

By: \_\_\_\_\_  
(School Board Chairman)

**DATE:** 4 September 2018  
**TO:** Dr. Brian V. Hightower  
Superintendent of Schools  
**FROM:** William J. Sebring  
Chief Support Services Officer  
**SUBJECT:** Construction Status Reports

---

Facility Construction staff has reviewed the architect's monthly status report on the current construction projects. A summary of the progress for each project is shown below:


**Mill Creek Middle School Classroom Addition**

- Concrete foundations are underway.
- Concrete retaining wall construction is complete.
- Waterproofing of wall is progressing.
- Modular retaining wall construction is complete.
- Underground plumbing rough-in is underway.
- This project is scheduled for completion August 2020.

**Synthetic Turf Fields Installation**

- All six fields are now complete with turf installation.
- Contractor is placing rubber surface on track event items.
- Contractor is working on punch list items at all fields.

WJS:dm

  
\_\_\_\_\_WJS