

Agenda Request Form

Cherokee County School District

Meeting Date
July 19, 2018

Agenda Item Number
F-2

Title
Monthly Update on Capital Outlay Projects
Requested Action
School Board Consideration of Superintendent's Recommendation for Approval of Update on Capital Outlay Projects
Summary Explanation and Background
See the attached report from the Chief Support Services Officer regarding the status of the current Capital Outlay Projects.
Major System Priority
Increasing Accountability
Financial Impact
N/A
Exhibits: (List)
See Attachment

Board Action
<i>(For Official School Board Records Only)</i>

Source of Additional Information						
<table style="width: 100%; border: none;"> <tr> <td style="border: none;">William J. Sebring</td> <td style="border: none; text-align: right;">770.479.1871</td> </tr> <tr> <td style="border: none;">Phil Parrott</td> <td style="border: none; text-align: right;">770.479.1871</td> </tr> <tr> <td style="border: none;">Steve Werner</td> <td style="border: none; text-align: right;">770.479.1871</td> </tr> </table>	William J. Sebring	770.479.1871	Phil Parrott	770.479.1871	Steve Werner	770.479.1871
William J. Sebring	770.479.1871					
Phil Parrott	770.479.1871					
Steve Werner	770.479.1871					

OFFICE OF THE SUPERINTENDENT OF SCHOOLS

Approved in Open Board Meeting on: _____ (Date)

By: _____ (School Board Chairman)

DATE: 10 July 2018
TO: Dr. Brian V. Hightower
Superintendent of Schools
FROM: William J. Sebring
Chief Support Services Officer
SUBJECT: Construction Status Reports


Facility Construction staff has reviewed the architect's monthly status report on the current construction projects. A summary of the progress for each project is shown below:

Mill Creek Middle School Classroom Addition

- Project signage installed.
- Site sewer line installation and tie-in complete.
- Excavation is underway for building pad area.
- Concrete poured between the two existing wings.
- This project is scheduled for completion August 2020.

Synthetic Turf Fields Installation

- All six fields are under construction.
- Track event layout is ongoing.
- Rain has slowed some activities, but contractor is working Saturdays and holidays to maintain scheduled completion timeline.
- This project is scheduled for completion August 2018.



WJS

WJS:dm