

Agenda Request Form

Cherokee County School District

Meeting Date
October 18, 2018

Agenda Item Number
F-1

Title
Monthly Update on Capital Outlay Projects
Requested Action
School Board Consideration of Superintendent's Recommendation for Approval of Update on Capital Outlay Projects
Summary Explanation and Background
See the attached report from the Chief Support Services Officer regarding the status of the current Capital Outlay Projects.
Major System Priority
Increasing Accountability
Financial Impact
N/A
Exhibits: (List)
See Attachment

Board Action
<i>(For Official School Board Records Only)</i>

Source of Additional Information						
<table style="width: 100%; border: none;"> <tr> <td style="border: none;">William J. Sebring</td> <td style="border: none; text-align: right;">770.479.1871</td> </tr> <tr> <td style="border: none;">Phil Parrott</td> <td style="border: none; text-align: right;">770.479.1871</td> </tr> <tr> <td style="border: none;">Steve Werner</td> <td style="border: none; text-align: right;">770.479.1871</td> </tr> </table>	William J. Sebring	770.479.1871	Phil Parrott	770.479.1871	Steve Werner	770.479.1871
William J. Sebring	770.479.1871					
Phil Parrott	770.479.1871					
Steve Werner	770.479.1871					

OFFICE OF THE SUPERINTENDENT OF SCHOOLS

Approved in Open Board Meeting on: _____ (Date)

By: _____ (School Board Chairman)



DATE: 9 October 2018
TO: Dr. Brian V. Hightower
Superintendent of Schools
FROM: William J. Sebring
Chief Support Services Officer
SUBJECT: Construction Status Reports

Facility Construction staff has reviewed the architect's monthly status report on the current construction projects. A summary of the progress for each project is shown below:

Mill Creek Middle School Classroom Addition

- Underground plumbing rough-ins are complete.
- Foundation block is complete.
- Concrete slab-on-grade is complete.
- Structural steel delivery began last week.
- This project is scheduled for completion August 2020.

A handwritten signature in black ink, appearing to read 'William J. Sebring', written over a horizontal line.

WJS

WJS:dm



Womack Lewis & Smith Inc

Mill Creek Middle School

Print #180930085
Date: 09/30/18
Lat/Lon: 34.117435 -84.477930
Order No. 65859



Aerial Photography, Inc. 954-568-0484