

Agenda Request Form

Cherokee County School District

Meeting Date
August 22, 2019

Agenda Item Number
F-2

Title
Monthly Update on Capital Outlay Projects
Requested Action
School Board Consideration of Superintendent's Recommendation for Approval of the Monthly Update on Capital Outlay Projects
Summary Explanation and Background
See the attached report from the Chief Support Services Officer regarding the status of the current Capital Outlay Projects.
Major System Priority
Increasing Accountability
Financial Impact
N/A
Exhibits: (List)
See Attachment

Board Action
<i>(For Official School Board Records Only)</i>

Source of Additional Information	
William J. Sebring	770.479.1871
Steve Werner	770.479.1871

OFFICE OF THE SUPERINTENDENT OF SCHOOLS

Approved in Open Board Meeting on: _____
(Date)

By: _____
(School Board Chairman)

DATE: 6 August 2019
TO: Dr. Brian V. Hightower
Superintendent of Schools
FROM: William J. Sebring
Chief Support Services Officer
SUBJECT: Construction Status Reports

Capital Improvements staff has reviewed the architect's monthly status report on the current construction projects. A summary of the progress for each project is shown below:

Mill Creek Middle School Classroom Addition

- Installation of the mechanical, electrical, and plumbing systems on the mechanical mezzanine continues.
- Flushing and cleaning of the mechanical piping system is underway.
- Building automation system wiring in progress.
- Room 2206 computer lab completed and occupied (summer renovation phase).
- Ceiling grid installation and painting activities continue on both the upper and lower levels.
- Sod installation is in progress with portions of the construction fencing being removed.
- This project is scheduled for completion August 2020.

WJS:dm


WJS



Womack Lewis & Smith Inc

Mill Creek Middle School

Print #190727248
Date: 07/27/19
Lat/Lon: 34.117435 -84.477930
Order No. 65859

 **Aerial Photography, Inc.** 954-568-0484



1st Floor Hallway



Mechanical Mezzanine